

INSPECTION REPORT ON M/S EVB TECHNOLOGIES PVT. LTD., CBWTF, KANAVARAM, PALLAKADIUM VILLAGE, RAJANAGARAM MANDAL, EAST GODAVARI DISTRICT, ANDHRA PRADESH

ZONAL OFFICE (SOUTH), BENGALURU

Sl. No.	Details	Particulars
1.0	Name of CBWTF with contact	M/s EVB Technologies Pvt. Ltd.,
	details	Common Bio-medical Waste Treatment Facility
		(CBWTF), RS No. 560, Kanavaram,
		Pallakadium Village, Rajanagaram Mandal,
		East Godavari District, Andhra Pradesh
		Mr. D.Venkat Raju,
		Mob: 9177055999
2.0	Date of visit	02.09.2015
3.0	Location of CBWTF from the	Located in isolated place away from Pallakadium
	residential and sensitive area.	village
	Please give details	
4.0	Month / year of establishment	20.06.2002
5.0	CBWTF set up by	EVB Technologies
6.0	CBWTF operated by	EVB Technologies
7.0	Total number of healthcare facilities	No. of healthcare facilities - 576
	and beds covered (as on	No. of beds covered - 9993
	02.09.2014)	
8.0	Waste treatment capacity of	250 Kg / hr.
	CBWTF (kg / day)	
9.0	Authorization details	Combined order of Consents & Authorization is
		valid till 31st January, 2016
10.0	Investment in setting up the	Rs. 70,00,000/- (Rupees seventy lakh only)
	CBWTF	
11.0	Area of plot size for CBWTF	2 Acre
12.0	Coverage area of CBWTF (radius in	90 km
	km covered)	

13.0	Name of cities / places being	Rajhamundry, Kakinada, Amalapuram, Razolu,
	covered	Ravulapalem & Tuni.
14.0	Daily operation schedule (timings)	Collection: 6 A.M. TO 2 P.M.
		Incineration: 2 P.M. TO 6 P.M.
15.0	Cost charged to the healthcare	Rs. 2.50 to 3.50/bed/day
	facilities	
16.0	Total quantity of bio-medical	
	waste treated (kg per day)	kg/day (avg.)
16.1	Incinerable	620 kg/day
16.2	Autoclaving	15 kg/day
16.3	Others (please specify)	
	Sharps	
17.0	Staff involvement in CBWTF	
	operation (number of persons)	
17.1	Managerial / Administration	2 Nos.
17.2	Equipment operations	1 No.
17.3	Transportation of BMW	8 Nos.
17.4	Sanitation and others	3 Nos.
17.5	Security	2 Nos.
18.0	Treatment equipment installed at	
	CBWTF	
18.1	Incinerator (capacity, make, air	Incinerator Capacity: 250 kg /hr.
	pollution control devices etc.)	Make: Hema Heavy Engineering
		Incinerator exhaust is connected to stack through
		APCDs such as Venturi & Wet Scrubbers.
18.2	List the shortcomings and any other	1. Provision has not been made in the primary
	observations on incineration system	chamber to measure the water column pressure.
	with reference to guidelines	2. Scrubbing medium was not used with Venturi &
		Wet Scrubbers due to damage occurred in these
		APCDs.
18.3	Details of heat recovery system	Nil
	installed with incinerator	
18.4	Capacity of autoclave and make	Fully Automatic type of 100 L capacity.
		Make: Ketan

18.5	Capacity of shredder and make	Capacity: 50 kg/hr.
		Make: Hema Heavy Engineering
18.6	List the shortcomings and any other	1. It is recorded only date, time and temperature in
	observations on autoclave /	the Autoclave. Load identification No. and
	microwave / hydroclave and	pressure details are not recorded.
	shredder system with reference to	2. In the autoclave, the pressure gauges placed at
	CPCB guidelines	jacket as well as chamber was found not
		working.
		3. As the pressure gauge was found not working,
		the pressure maintained was not known.
18.7	Give details of sharp pit /	This facility is not available.
	encapsulation facility	
18.8	Give observation on vehicle /	Satisfactory.
	container washing facility	
18.9	Water balance	
18.9.1	Source and quantity of water intake	Bore well (1 No.)
	per day (cu.m / day)	2.00 KLD
18.9.2	Break up of water usage (such as	Industrial (Scrubbing & Washing) – 1.30 KLD
	washing, scrubbing etc.)	Domestic – 0.70 KLD
18.9.3	Total water effluent generated per	Industrial - 0.75 KLD
	day	Domestic - 0.25 KLD
18.10	Effluent treatment plant details	Collection Tank having Zig Zag System → Eq. tank
		\rightarrow Primary Settling Tank \rightarrow Aeration Tank \rightarrow Sec.
		Clarifier \rightarrow Sand filter \rightarrow Carbon filter \rightarrow Treated
		water collection tank \rightarrow This treated water is used
		for gardening. As scrubbing liquid was not used in
		ventury and scrubber due to damage occurred in
		these equipments, there was no liquid effluent from
		this section to ETP. Now, only the effluent
		generated during washing is treated in ETP as
		informed by the industry. There was no influent to
		ETP during inspection.
18.10.1	Flow chart of ETP	ETP flow chart is enclosed here with as Annexure -
		1.

18.10.2	Intake and discharge of ETP	The intake is very less quantity of effluent
		generated out of washing and the treated water is
		discharged on land for plantation.
18.10.3	If treated water reused, give details.	Treated water is not reused and used for on land for
	If not, mode of disposal and	plantation as stipulated in the consent order.
	compliance to the regulatory	
	requirements	
19.0	Status of infrastructure (Yes / No)	
19.1	Treatment equipment room	Separate room not provided for each equipment. All
		are kept in common shed.
19.2	Main waste storage room	A small room is available.
19.3	Treated waste storage room	A small room is available.
19.4	Administrative room	A small room is available.
19.5	Generator set (size and regulatory	55 KVA. Acoustic barrier not provided and
	compliance details)	stack provided is not as per norms.
19.6	Site security (high walls, fencing,	Compound wall with gate is provided. Round the
	guarded gates etc.)	clock security provided.
19.7	Parking facility	Yes
19.8	Sign board	Sign board not available.
19.9	Green belt	Yes
19.10	Washing room	Yes
19.11	First aid box	Yes
19.12	Lighting arrangements	Yes
19.13	Odour problem remedial	No remedial measures carried out.
19.14	Fire fighting and emergency	Yes
	facilities	
19.15	Measures for control of pests /	Pesticide is sprayed to control pests/insect, if
	insects etc.	required.
19.16	Protective gear for waste handlers	No
19.17	Telephone facility	Yes
20.0	Record keeping details	
	Does the CBWTF operator have	Yes
	record keeping system as per the	
	CPCB guidelines (waste movement	

	records, log book for equipment,	
	site records etc.)? Specify	
	shortcomings observed, if any	
21.0	Collection and transportation	
	status (Yes / No)*	
21.1	Whether waste collected in a	Yes
	container of similar colour with	
	label as per the Rules?	
21.2	Whether the person who collects	Yes
	BMW maintains a register with him	
	/ her?	
21.3	Has due attention have been given	Yes
	in vehicles to prevent spillage /	
	pilferage/ loading / unloading etc.?	
21.4	Is the vehicle labeled with the	Yes
	symbol and display the name,	
	address, telephone number etc.?	
21.5	Does the CBWTF operator use	No
	satellite station to store the waste?	
	If yes, give details	
21.6	The CBWTF operator collects waste	Most of the places collected daily and only in few
	daily or alternate day? Whether	places collected alternate days due to long distance.
	criterion of 48 hours is complied?	Yes
22.0	Disposal of treated waste	
22.1	Plastic waste after treatment	Sent to recycler authorized by State Board
22.2	Treated sharps	Sent to TSDF, Parawada, Visakhapatnam
22.3	Incineration ash	Sent to TSDF, Parawada, Visakhapatnam
22.4	Other treated solid wastes	NA
22.5	Oil & grease	Used lubricating oil from D.G.Set is sold out to oil
		reprocessing units.
22.6	Treated wastewater	Completely recycled
23.0	Monitoring details	
23.1	Frequency of incinerator / autoclave	As the facility is not carrying out any monitoring,
	/ microwave / hydroclave / ETP	results are not submitted to SPCB.

	discharge effluent testing and name						
	of the laboratory (specify approved						
	or not). Give details of compliance						
	/ non-compliance)						
23.2	Frequency of site inspection by	As and when required.					
	SPCBs/PCCs/CPCB/any other						
	agencies						
24.0	CPCB's monitoring details						
24.1	Incinerators stack emission	Parameter	PM	SO ₂	HCl	NOx	C.E.
	(parameters stipulated in the Rules,	Concentration	69		BDL	08	97.35
	temperature attainment in the	Limit	150		50	450	99.00
	chambers, residence time in the	All values are in	mg/Nı	n ³ , exc	cept CE	which	is in %.
	secondary chamber etc.)	PM value given	above i	s after	12% (CO ₂ cor	rection.
24.2	Incineration ash characteristics in	Ash characteristi	cs not	carrie	d out.		
	order to conclude whether it falls						
	under the category of hazardous						
	waste as per the HWM Rules						
24.3	Validation / efficacy test of	The facility did r	ot den	nonstra	ate vali	dation /	,
	autoclave / microwave / hydroclave	efficacy test usin	g chen	nical ii	ndicato	r strip b	у
24.4	ETP inlet characteristics	There was no influent to ETP at the time of				time of	
		inspection and he	ence no	samp	le was	collecte	ed.
24.5	ETP outlet parameters (parameters	Parameter	рН	TSS	COD	BOD	O&G
	as per the required regulatory	Concentration	2.5	91.2	108	22.5	BDL
	requirement)	Limit	6.5 -	100	250	30	10
			9.0				
		All values are in	mg/l	except	рН		
25.0	OBSERVATIONS:						
	• The unit was found in operation during inspection. The combined order of consent				consents		
	issued under Water & Air Act	issued under Water & Air Acts and Authorization is valid till 31.01.2016.					
	Sign board was found not disp	• Sign board was found not displayed anywhere near the entrance of the factory.					
	• The facility is having PLC based control system for automatic recording of						
	operational parameters of the incinerator and found working.						
	• No device has been installed to measure negative draft in primary chamber, air				nber, air		
	flow rate in the incinerator chamber and pressure drop across venturi scrubber				scrubber		
	1						

attached with the incinerator.

- Flue gas analyzer is not available with the facility to measure CO, CO₂ and O₂ level in stack gases daily, at least for ½ hour at one minute interval.
- The facility has not installed online Continuous Stack Emission Monitoring System (CSEM) in the stack attached to the incinerator.
- The results of source emission monitoring carried out in the incinerator stack during inspection of the facility is presented below:

Parameter	PM	NOx	HCl	O_2	CO	CO_2	CE
	in	in	in	in %	in	in	in %
	mg/Nm ³	mg/Nm ³	mg/Nm ³		PPM	%	
	(after CO ₂						
	correction)						
Concentration	69	08	BDL	16.2	1500	5.5	97.35
Limit	150	450	50	minimum			99.00
				3			

The above stack emission monitoring results reveal that the Combustion Efficiency is 97.35% which is less than the limit prescribed of minimum 99% under Schedule V of the BMW Rules. The test report is enclosed here with as **Annexure** – **2.**

- The operator of the facility is not carrying out the stack emission monitoring of the incinerator stack for PM, HCl, NO_x, CO, CO₂, O₂ & CE, also, the volatile organic matter in the incinerator ash, validation test of autoclave and applicable parameters of liquid effluent being discharged from ETP through approved laboratory and submitting quarterly report to SPCB.
- The results of liquid effluent sample collected at the ETP outlet during inspection of the facility is provided below:

Parameter	рН	TSS	COD	BOD	O&G
Concentration	2.5	91.2	108	22.5	BDL
Limit	6.5 - 9.0	100	250	30	10

All values are in mg/l except pH

The above results show that the pH of the discharged effluent is highly acidic and not as per the prescribed limit. The test report is enclosed here with as **Annexure** – **3.**

- The facility is having 55 KVA D.G. Set. Acoustic barrier not provided and stack provided is not as per norms of Emission Regulation Part - IV.
- Provision has not been made in the primary chamber to measure the water column

pressure.

- Scrubbing medium was not used with Venturi & Wet Scrubbers due to damage
 occurred in scrubber tank. To replace the scrubber and cyclone dust collector, the
 facility has already placed the work order and a copy of which was shown during
 inspection.
- No provision for mechanical feeding exists with the autoclave. Autoclave record shows that it records only date, time and temperature. There is no facility to record load identification number and pressure details. Pressure Gauge found not working

26.0 **RECOMMENDATIONS:**

The facility should be directed:-

- To take control measures to maintain the pH of discharged effluent from ETP within the limit as prescribed in the consent order immediately.
- To install the devices to measure negative draft in primary chamber, air flow rate in the incinerator chamber and pressure drop across venturi scrubber attached with the incinerator.
- To have flue gas analyzer to measure CO, CO₂ and O₂ levels in stack gases daily.
- To make provision with the autoclave for mechanical feeding.
- To upgrade the existing facility of the autoclave in order to record pressure details and load identification number along with date, time and temperature.
- To subject the waste in the autoclave to i) a temperature of not less than 121 °C and pressure of 15 psi per an autoclave residence time of not less than 45 minutes or ii) a temperature of not less than 135 °C and pressure of 31 psi per an autoclave residence time of not less than 30 minutes in the case of vacuum autoclave possessed by the unit.
- To carry out the stack emission monitoring of the incinerator stack for PM, HCl, NO_x, CO, CO₂, O₂ & CE, also, the volatile organic matter in the incinerator ash, validation test of autoclave and applicable parameters for liquid effluent, if discharged, through approved laboratory and submit the quarterly report to SPCB.
- To provide acoustic barrier with the D.G. Set and installation of stack as per norms of Emission Regulation Part – IV.
- To make provision in the primary chamber to measure the water column pressure as minimum negative draft of 1.27 to 2.54 mm of water column to be maintained to avoid leakage of gaseous emissions from the chamber and also for safety reasons.
- To replace the scrubber and cyclone dust collector at the earliest and not to allow to

	operate the system without scrubbing medium.				
	- To display an identification board of durable material covering the name of the				
	facility, the name, address and telepho	one number of the operator and the prescribed			
	authority, the hours of operation and	d the telephone numbers of personnel to be			
	contacted in the event of an emergen	cy along with hazardous waste generation &			
	its disposal details, standards prescrib	ped in the combined consent order etc. at the			
	entrance of the facility.				
27.0	Date of Inspection	September 02, 2015			
	Name and Designation of Inspecting officers	1. Mr. S Jeyapaul, Scientist 'C', Zonal Office, Bengaluru			
		2. Mr. K.Karunagaran, STS, Zonal Office,			
		Bengaluru			
		3. Mr. Mr.S.Nadarajan, JLA, Zonal Office, Bengaluru			
28.0	Signature of the officer				
		(S.Jeyapaul)			
		Scientist `C`			
29.0	Action Recommended: This CBMWTF	should be directed to comply with all			
	recommendations made by inspection team by submitting time bound action plan.				
		(S.Suresh)			
		Zonal Officer			

ANNEXURE - 4

PHOTOGRAPHS TAKEN DURING INSPECTION



Fig 1: View of the facility



Fig 2: View of BM waste transporting vehicle



Fig 3: View of incinerator



Fig 4: View of Programmable Logic Control



Fig 5:View of APCDs attached with incinerator



Fig 6: View of ETP



Fig 7: View of stack connected to incinerator



Fig 8: View of D.G.Set room where stack of D.G.Set projected side ways